

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242946

Address: 3712 SW KNOXVILLE CT, LEES SUMMIT, MO 64082
3710 SW KNOXVILLE CT, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Kyle Beard	Failed	Friday, January 17, 2025

Corrective Action Required:

3	Miscellaneous Correction	3710 Nail missing in stud shoes in utility room, bathroom 1 and bathroom 2 Install backing for snow blocking at gable above bedroom 2 Install electrical nail guards in king studs going down to the basement on the south side wall
		3712 Nail exterior NE corner to code in bedroom 1 Install backing for snow blocking in gable above bedroom 2

Comments: