

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20240118  
Address: 515 NW MOORE ST, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Robb Popp	Partial	Thursday, January 16, 2025

Corrective Action Required:

1	FIRST FLOOR	Corridor ceiling framing approved -118 and 115 ok to 1 side for electrical equipment
---	-------------	---

Corrective Action Required:

2	SECOND FLOOR	Corridor ceiling framing approved Throughout: -Install all fire dampers -Complete balcony framing -Seal dead spaces and install collars -Seal penetrations at corridors -Install sprinkler line to patio
---	--------------	--

Partial inspection only:

235-correct putty packs near entry, seal draft stop, strap top plates at bed 2, protect nm master close, fb ceiling line master bathroom, truss bracing per plan  
234- seal draft stop, correct putty packs, putty pack at fridge box, support /secure ser at draft stop, strap exterior wall bed 2, electrical tape above panel, truss bracing, protect nm master bath, nail stud shoes  
233-Fireblock ceiling line, support ser at draft stop, protect nm at least one den airport  
232-complete sprinkler master closet, seal pen at shaft wall , fb at shaft wall

226 -seal draft stop vertical  
231-Fb ceiling line , seal penetration, truss repair, complete electrical at elevator  
224-putty packs, nail strap at top plate  
223-seal top plate by data, strap corner at mechanical closet, fb ceiling line master closet, strap corner at mechanical closet, stud shoes at master bathroom,  
222-correct putty packs  
221-correct putty packs, strap corner and plate at living,  
219-secure pex at fridge

Corrective Action Required:

3

THIRD FLOOR

Corridor ceiling framing approved

Throughout:

- Install all fire dampers
- Complete balcony framing
- Seal dead spaces and install collars
- Seal penetrations at corridors
- Install sprinkler line to patio

In addition to throughout items:

333-FB ceiling line in living

317-Complete shaft assembly-ROOM NOT READY

Corrective Action Required:

4

FOURTH FLOOR

Corridor ceiling framing approved

Partial all rough for units only. Balconies and other spaces not complete

Throughout;

- Install all fire dampers
- Complete balcony framing
- Seal dead spaces and install collars
- complete atrium shaft wall

-DO NOT COVER INSPECTION ITEMS

Corrective Action Required:

5

STAIR TOWER 1

**Comments:**