



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20115824, Building Permit - Commercial
Address: 255 NW BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Monday, November 21, 2011

Partial Correction
1 MISC

AFTER DAMAGEED HVAC DUCT INSULATION IS FULLY REPAIRED
OK TO COVER ACT TILE CEILING EXCEPT LEAVE OUT TWO
TILES WHERE MC CABLE IS NOT SECURED AT ENTRY TO TWO
JUNCTION BOXES -- LOCATION POINTED-OUT TO JOHNSON
CONTROLS PERSONNEL. G.C. NOT ON SITE.

Corrective Action Required
2 MISC

ENSURE ALL WATER LEAKS ARE REPAIRED. SEE LOCATIONS
WHERE CEILING TILE IS STAINED.

Comments: