



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20115524, Building Permit - Commercial
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	John Borns	Not Ready	Monday, November 21, 2011

Corrective Action Required
1 MISC

NOTED 11/17/2011 THAT ELEVATOR PIT SLAB WAS POURED WITHOUT CITY INSPECTION.

Corrective Action Required
2 MISC

CAUTIONED G.C. 11/17/2011 THAT ALL RE-BAR INCLUDING MATS AND CAGES MUST HAVE FULL 3" CLEARANCE TO BOTTOMS & BANKS PER ACI AND APPROVED PROJECT DRAWINGS.

Corrective Action Required
3 MISC

OK TO POUR WHEN READY SECTIONS OF GRADE BEAM, INTEGRAL COLUMN FOOTINGS AND TIE BEAMS AT FOLLOWING LOCATIONS: A.5-1 TO 3.7; BB.5 -1-3.7;3.7 TO 5.9;CC-2.1-3.7; DD 3.7 TO 5.9; TUNNEL BEAM T1;

Footing Inspection - Commercial	John Borns	Partial	Monday, November 21, 2011
--	------------	---------	---------------------------

Corrective Action Required
1 MISC

NOTED 11/17/2011 THAT ELEVATOR PIT SLAB WAS POURED WITHOUT CITY INSPECTION.

Corrective Action Required
3 MISC

OK TO POUR WHEN READY SECTIONS OF GRADE BEAM, INTEGRAL COLUMN FOOTINGS AND TIE BEAMS AT FOLLOWING LOCATIONS: A.5-1 TO 3.7; BB.5 -1-3.7;3.7 TO 5.9;CC-2.1-3.7; DD 3.7 TO 5.9; TUNNEL BEAM T1; G.B. FROM (CC) EAST AT STAIR/ELEVATOR SHAFT

Comments: