

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242079
Address: 1604 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Passed	Wednesday, January 22, 2025

Informational:

1	Misc	11-25-24 Dustin A, Dw is formed and compacted, Approved to pour
		1-22-25 Dustin A, cannot perform due to snow/ice still on approach . There is also no erosion control in place . Recall when corrected
		1-22-25 Dustin A, Dw has been poured to city specs and slopes are in compliance. Pass

Comments: