

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20230682  
Address: 1501 SW ARBORWALK BLVD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Dustin Agcopra	Passed	Thursday, January 23, 2025

Informational:

1 Misc

2-20-24 PS Contractor set storm box ST P1-2 at 10+37.01, excavating at 11+00 for RCP storm pipe. PM contractor set RCP storm pipe from ST P1-2 to 10+50 and set storm box ST P1-3

2-21-24 PS contractor setting RCP storm pipe at 11+00 towards ST P1-3

2-22-24 PS Contractor installing final RCP pipe to box ST P1-3 on south line. Contractor laid final RCP pipe to ST P1-3 and provided gravel cover over piping

2-23-24 PS Contractor poured collars at RCP storm boxes ST P1-2 and ST P1-3

2-26-24 PS Contractor spreading gravel coverage across top of RCP pipe, flowable fill expected at trench later today PM contractor pouring flowable fill through storm/sanitary trench at arboridge dr

2-28-24 PS Contractor poured collars and invert at ST P1-3 and poured collar at ST P1-2

9-6-24 Dustin A, Installed storm pipe from existing galvanized to new storm box, on west side of property from arborwalk

**Comments:**