

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #:PRSUBD20212196, Public Infrastructure Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

PW Bond Inspection Matt Munger Failed Thursday, January 23, 2025

Corrective Action Required

1 Misc

Bond Inspection- During the site visit, I observed along NE Hideaway Dr. several spots that have been patched and several spots in the road that have settled. Starting from sanitary sewer MH 09-353 to MH 09-352. The settled areas will need to be fixed according to our road repair detail. Due to the amount of patches in this section, we are requiring curb to curb mill and overlay, starting from the north side of MH 09-353 and past MH 09-352 at the intersection of NE Park Springs Terrace and NE Hideaway Dr. The pavement has been marked with pink paint.

Comments: