

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20232768  
Address: 810 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Robb Popp	Partial	Thursday, January 23, 2025

Corrective Action Required:

1	STAIR TOWER 1	Stair in building F Complete
---	---------------	---------------------------------

Corrective Action Required:

2	STAIR TOWER 2	-Stair in building G Complete
---	---------------	----------------------------------

Corrective Action Required:

3	STAIR TOWER 3	Stair 3 in Building G -Complete
---	---------------	------------------------------------

Corrective Action Required:

4	STAIR TOWER 4	Stair 4 in Building J: complete
---	---------------	------------------------------------

Corrective Action Required:

5	STAIR TOWER 5	Stair at Building K -1st layer stringer side only all floors
---	---------------	---

Corrective Action Required:

6	ELEVATOR 1	-1st and 2nd layer unit side behind trusses -1st, 2nd and 3rd layer at ceiling -1st and 2nd layer interior all floors -1st, 2nd layer at unit side -1st and 2nd layer inside at 4th, 2nd , 1st floors
---	------------	---

Corrective Action Required:

7	ELEVATOR 2	1st layer, 2nd, 3rd layer and hat channel at ceiling 1st and 2nd layer all floors interior 3 walls -1st and 2nd layer outside all floors -1st and 2nd layer inside at 4th, 2nd, 1st floors
Corrective Action Required:		
8	FIRST FLOOR	Building F: -1st and 2nd layer at truss space at firewall, stairwell and elevator for trusses at corridor side only -1st layer at 2 stairs and firewall -RC at walls and ceilings except -Screw pattern at wall and ceiling approved except at G157 and elevator -2nd layer around elevator and at 2-hr wall between F and G  Building G: -1st and 2nd layer at truss space at firewall, stairwell and elevator for trusses at corridor side only -1st and 2nd layer behind tubs and showers -1st and 2nd layer at 2 hr walls -Screw pattern complete except at 421 & 422  Building H: -1st and 2nd layer at truss spaces pre rock -1st and 2nd layer at firewall extensions at deck -1st and 2nd layer behind tubs -1st and 2nd layers at firewalls -RC at units and corridor  Building J: -1st and 2nd layer behind tubs and showers -1st layer at pet SPA
Corrective Action Required:		
9	SECOND FLOOR	Building F: Complete  Building G: Complete  Building H: -1st layer at truss spaces pre rock -1st and 2nd layer at firewall extensions at deck -1st and 2nd layer behind tubs - 2nd layer fire tape and mud at top plate of fire walls -RC at units and corridor -Screw pattern units and corridor  Building J: -1st and 2nd layer behind tubs and showers
Corrective Action Required:		
10	THIRD FLOOR	Building F:

Complete

Building G:  
Complete

Building H:  
-1st layer at truss spaces pre rock  
-1st and 2nd layer at firewall extensions at deck  
-1st layer at firewalls and shear walls  
- 2nd layer fire tap and mud top plate at fire walls  
-RC at units and corridor  
-1st layer at 2 hour walls

Building J:  
-1st and 2nd layer behind tubs and showers

Corrective Action Required:  
11            FOURTH FLOOR

Building F:  
Complete

Building G:  
-1st and 2nd layer at truss space at firewall, stairwell and elevator for trusses at corridor side only  
-Pre-rock 2nd layer behind showers at units 2424,2426,2434, and 2435  
-1st layer at firewalls  
\*\*Screw pattern at units and corridor except at elevator

Building H:  
-1st and 2nd layer at truss spaces pre rock  
-1st and 2nd layer behind tubs and showers  
-1st and 2nd layer at firewall extensions at deck  
-RC at units and corridor except at fire walls ok  
-1st and 2nd layer at 2 hour walls  
-Screw pattern at units and corridor

Building J:  
-1st and 2nd layer behind tubs and showers

Corrective Action Required:  
12            ELEVATOR 3

-1st and 2nd layer at (3) interior walls  
-1st, hat channel 2nd and 3rd layer at ceiling

**Comments:**