

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240118
Address: 515 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Partial	Thursday, January 23, 2025

Corrective Action Required:

1	FIRST FLOOR	Corridor ceiling framing approved -118 and 115 ok to 1 side for electrical equipment
---	-------------	---

Corrective Action Required:

2	SECOND FLOOR	Corridor ceiling framing approved Partial only, completed to firewall Throughout: -Install all fire dampers -Complete balcony framing -Seal dead spaces and install collars at 233 and 232 -Seal penetrations at corridors -Install sprinkler line to patio -Fireblock all tub and shower traps 231-complete electrical at elevator 217-Not ready 214-Install stud shoes at overbored studs 212-Complete and secure pex at shower, install stud shoes at over bored studs,
---	--------------	--

Corrective Action Required:

3 THIRD FLOOR Corridor ceiling framing approved

Partial only, completed to firewall
Throughout:
-Install all fire dampers
-Complete balcony framing
-Seal dead spaces and install collars
-Seal penetrations at corridors
-Install sprinkler line to patio
-Fireblock tub and shower traps above and below
317-Complete shaft assembly-ROOM NOT READY

Corrective Action Required:

4 FOURTH FLOOR Corridor ceiling framing approved

Partial only, completed to firewall
Throughout;
-Install all fire dampers
-Complete balcony framing
-Seal dead spaces and install collars
complete atrium shaft wall

Corrective Action Required:

5 STAIR TOWER 1

Comments: