CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20245058Address:2606 SW TRACKER LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing I - Residential	nspection Mitchell Schwarz	Passed	Friday, January 24, 2025
Corrective Action Req	uired:		
1 Misc	Underslab plumbing covered without inspection. Stop work issued.		
	Schedule for dye test and submit reasoning as to why this was not inspected		
	Inspection denied		
	-erosion control not in	compliance	
	-no address posted	-	

Comments: