

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20232899  
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Bobby Richest	Partial	Monday, April 08, 2024

Informational:

1	Misc	10-23-23 BR Contractor installed 200' of 12" water main on Sta.14+50 - Sta.12+75 south east side of property.
		10-31-23 BR Contractor installed 250' of 12" water main on Sta.12+75 - Sta.11+00
		11-1-23 BR Contractor installed 400' of 12" water main on Sta. 11+00 - Sta. 7+00
		11-6-23 BR Contractor installed 400' of 12" water main on Sta. 7+00 - Sta. 3+50
		11-8-23 BR Contractor installed 300' of 12" water main on Sta.3+50 - Sta.0+75
		11-9-23 BR Contractor installed 100' of 12" water main line B Sta.0+00 - Sta.1+00
		11-16-23 BR Contractor installed 400' of 12" water main on line B Sta. 1+00 - Sta. 5+00
		4-8-24 RH. Contractor started digging up for the 16" water line connection.
		1-25-25 NS/BR Contractor lowered 12" water main line B on SHENANDOAH

DRIVE at Sta. 1+00 - Sta. 2+55 with 22.5 bend with backing blocks. The line was flush and put back in service.

**Comments:**