

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20245128  
Address: 3221 SW ARBORIDGE CIR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Tuesday, January 28, 2025

**Corrective Action Required:**

3	Misc	-anchor bolts to be in the middle 1/3 of sill plate -nail plate under header at pfh to header above -address studs over bed at primary bath -install all roof boots -south gable truss missing lateral bracing -missing stud at foyer/bathroom wall -anchor and install all columns in basement -fire block all furr down ends in basement -all vertical fire blocking every ten 10' in basement (where using unfaced insulation it must be packed tightly and securely )
---	------	---

**Comments:**