

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20241886  
Address: 251 NE ALURA WAY, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Devon Perry	Partial	Wednesday, January 29, 2025

Informational:

1	Misc	1-28-25 DP. Aarons crew is onsite today performing the water tie in. They have cut the tee in and ran pipe to the backflow vault. They have 2- 2" and 1- 1" construction taps scheduled for tomorrow morning.
		1-28-25 DP. Aarons crew completed the tie in. Hopeful that the water department performs the taps tomorrow

**Comments:**