

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20243494
Address: 2774 SW 11TH TER, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Devon Perry	Partial	Wednesday, January 29, 2025

Informational:

1	Misc	1-29-25 DP. Showed up onsite and contractor had the DW formed and aggregate in place. Aggregate still needed to be compacted which the contractor did complete. The entire road was a mess. The contractor onsite swept the road curb to curb and also let the builder know that he needs to dress up his erosion control ASAP. Approved to pour
---	------	--

Comments: