

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245956
Address: 1916 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Residential	Kyle Beard	Failed	Thursday, January 30, 2025

Corrective Action Required:

1	Miscellaneous Correction	EROSION CONTROL REQUIRED. NO FURTHER INSPECTIONS WILL BE PERFORMED UNTIL EROSION CONTROL IS INSTALLED AND IN COMPLIANCE.
---	-----------------------------	---

- Post street address
- Gravel filter needs to be extended to reach the foundation
- Install erosion control measures around stock pile of soil in the lot next door

Reschedule underslab inspection after the above corrections have been made

Comments: