

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240118
Address: 515 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Partial	Friday, January 31, 2025

Corrective Action Required:

1	FIRST FLOOR	Corridor ceiling framing approved -118 and 115 ok to 1 side for electrical equipment Partial only, completed to firewall Throughout: -Install all fire dampers -Complete balcony framing -Seal penetrations at corridors 117 not ready 112-protect fridge box at party wall 119-Complete SER to mechanical closet, seal penetrations 136-Incomplete 129-Not ready -Provide engineer report on ceiling framing methods at master bed 135, 134
---	-------------	--

Corrective Action Required:

2	SECOND FLOOR	Corridor ceiling framing approved Partial only, completed to firewall Throughout: -Install all fire dampers
---	--------------	--

- Complete balcony framing
- Seal penetrations at corridors

231-complete electrical at elevator
217-Not ready

Corrective Action Required:

3 THIRD FLOOR Corridor ceiling framing approved

Partial only, completed to firewall
Throughout:

- Install all fire dampers
- Complete balcony framing
- Seal dead spaces and install collars
- Seal penetrations at corridors

317-Complete shaft assembly-ROOM NOT READY

Corrective Action Required:

4 FOURTH FLOOR Corridor ceiling framing approved

Partial only, completed to firewall
Throughout;

- Install all fire dampers
- Complete balcony framing
- Seal penetrations at corridors

417-incomplete
-complete atrium shaft wall

Corrective Action Required:

5 STAIR TOWER 1

Corrective Action Required:

6 STAIR TOWER 2

Comments: