

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20231204  
Address: 2951 SE SHENANDOAH DR, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Bobby Richest	Partial	Wednesday, October 30, 2024

Informational:

1 Misc

11-28-23 BR Contractor installed storm box #504. Contractor installed 215' of 15" HDPE to box #503

11-29-23 BR Contractor installed storm box #502. Contractor installed 155' of 15" HDPE to box #502. Contractor also installed box #602 with 150' of 15" HDPE to box #601.

11-30-23 BR Contractor installed storm box #701. Contractor installed 100' of 30" HDPE from box #502 to box #701. Contractor installed 150' of 15" HDPE from box #601 to box #502.

2-12-24 BR Contractor installed 150' of 30" HDPE from box #701 to box #702.

2-22-24 BR Contractor installed 130' of 30" HDPE from STA. 0+00 - STA. 1+50 and installed box #101.

2-28-24 BR Contractor installed 200' of 24" HDPE from STA. 1+00 - STA 2+25 and installed #402.

2-29-24 BR Contractor installed 200' of 24" HDPE from box #402 to box #403. Also contractor install 100' of 24" HDPE from box #403 to box #404.

3-4-24 BR Contractor installed 200' of 24" HDPE & 100' of 18" HDPE along with box #405 & box #406.

3-6-24 BR Contractor installed box #502 and laid 100' of 30" HDPE to box #501.

3-11-24 BR Contractor installed 100' of 24" HDPE to box #401.

3-13-24 BR Contractor installed storm box #101 and box #102.

3-14-24 BR Contractor installed storm box #103, box #301, box #302.  
Contractor installed 100' of 15" HDPE from box #301 to box #302 & 110' of 15" HDPE from box #103 to box #301.

3-15-24 BR Contractor installed box #303 & 30' of 15" HDPE pipe from box #303 to box #302.

3-21-24 BR Contractor installed 100' of 30" HDPE from box #103 to box #102.

3-26-24 BR Contractor installed 50' of 24" HDPE from box #103 to box #104.

3-27-24 BR Contractor installed box #105. Also installed 100' of 24" HDPE from box #104 to box #105.

4-1-24 BR Contractor installed box #106, box #107, & box #108. Also installed 350' of 15" HDPE to all boxes.

4-4-24 BR Contractor installed box #201, box #202, box #203, box #204. Also installed total 60' of 15" HDPE to all boxes.

4-5-24 BR Contractor installed 100' HDPE from box #401 to end of 400 line.

4-10-24 BR Contractor poured concrete inverts in storm boxes.

4-11-24 BR Contractor installed roof drains on box #102, box #402, box #406, & box #502.

10-30-24 BR Contractor installed 150' of roof drains on building 3 & 4 to connect to 24" HDPE storm sewer

1-3-25 JMJ Contractor installed roof drains on east of building #2 8" HDPE pipe to pond.

## Comments: