

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20242901
Address: 60 SE THOMPSON DR, Unit:A, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Dustin Agcopra	Partial	Wednesday, February 05, 2025

Informational:

1	Misc	10-23-24 Dustin A , Talked with Jared on erosion control. They are removing the rest of the brush today and Gordon is scheduled to come out tomorrow 10-24-24 Dustin A, Erosion control on north side is still absent, 10-30-24 Dustin A, Pad site work being done 11-5-24 Dustin A, footing work 11-7-24 Dustin A, footing work , rip out curb to make a construction entrance 11-12-24 Dustin A, Footing work 12-10-24 Dustin A, no work for us 12-11-24 Jamie S, on site contractor hauling off dirt 12-11-24 Dustin A, Hauling off spoils 12-13-24 Dustin A, no work for us 12-17-24 Dustin A, Footing work for second building 12-27-24 Dustin A, Nobody on site 1-13-25 Dustin A. Nobody on site due to cold and snow 1-31-25 Dustin A, rain. building work 2-4-25 Dustin A, no work 2-5-25 Dustin A, rain
---	------	---

Comments: