

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20241886
Address: 251 NE ALURA WAY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Fire Line Construction Inspection	Devon Perry	Partial	Thursday, February 06, 2025

Informational:

1	Misc	2-3-25 DP. Aarons crew installed the fire line to the building pad. 2-4-25 DP. The Fire line is complete through the backflow to the building pad with tracer wire and straddle blocks. They also poured a kicker behind the tee on the tie in.
---	------	--

Comments: