

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20241886  
Address: 251 NE ALURA WAY, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Devon Perry	Passed	Thursday, February 06, 2025

Informational:

1	Misc	1-28-25 DP. Aarons crew is onsite today performing the water tie in. They have cut the tee in and ran pipe to the backflow vault. They have 2- 2" and 1- 1" construction taps scheduled for tomorrow morning.
		1-28-25 DP. Aarons crew completed the tie in. Hopeful that the water department performs the taps tomorrow
		2-6-25 DP. Water department came and made the 3 taps. 2-2" and 1-1". Aarons crew set all 3 pits, ran copper from the main to the meter and 10' copper tail pieces out the back of the meter before switching over.

**Comments:**