

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20232768  
Address: 810 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                      | Inspector: | Outcome: | Date:                       |
|----------------------------------|------------|----------|-----------------------------|
| <b>Rated Assembly Inspection</b> | Robb Popp  | Partial  | Thursday, February 06, 2025 |

Corrective Action Required:

|   |               |                                 |
|---|---------------|---------------------------------|
| 1 | STAIR TOWER 1 | Stair in building F<br>Complete |
|---|---------------|---------------------------------|

Corrective Action Required:

|   |               |                                  |
|---|---------------|----------------------------------|
| 2 | STAIR TOWER 2 | -Stair in building G<br>Complete |
|---|---------------|----------------------------------|

Corrective Action Required:

|   |               |                                    |
|---|---------------|------------------------------------|
| 3 | STAIR TOWER 3 | Stair 3 in Building G<br>-Complete |
|---|---------------|------------------------------------|

Corrective Action Required:

|   |               |                                    |
|---|---------------|------------------------------------|
| 4 | STAIR TOWER 4 | Stair 4 in Building J:<br>complete |
|---|---------------|------------------------------------|

Corrective Action Required:

|   |               |   |
|---|---------------|---|
| 5 | STAIR TOWER 5 | Stair at Building K<br>-1st layer stringer side only all floors |
|---|---------------|---|

Corrective Action Required:

|   |            |   |
|---|------------|---|
| 6 | ELEVATOR 1 | -1st and 2nd layer unit side behind trusses<br>-1st, 2nd and 3rd layer at ceiling<br>-1st and 2nd layer interior all floors<br>-1st, 2nd layer at unit side<br>-1st and 2nd layer inside at 4th, 2nd , 1st floors |
|---|------------|---|

Corrective Action Required:

|                             |              |  |
|-----------------------------|--------------|--|
| 7                           | ELEVATOR 2   | 1st layer, 2nd, 3rd layer and hat channel at ceiling<br>1st and 2nd layer all floors interior 3 walls<br>-1st and 2nd layer outside all floors<br>-1st and 2nd layer inside at 4th, 2nd, 1st floors  |
| Corrective Action Required: |              |  |
| 8                           | FIRST FLOOR  | <p>Building F:<br/>complete</p> <p>Building G:<br/>-1st and 2nd layer at truss space at firewall, stairwell and elevator for trusses at corridor side only<br/>-1st and 2nd layer behind tubs and showers<br/>-1st and 2nd layer at 2 hr walls<br/>-Screw pattern complete except at 421 &amp; 422</p> <p>Building H:<br/>-1st and 2nd layer at truss spaces pre rock<br/>-1st and 2nd layer at firewall extensions at deck<br/>-1st and 2nd layer behind tubs<br/>-1st and 2nd layer at firewalls<br/>-Screw pattern at walls and ceiling</p> <p>Building J:<br/>-1st and 2nd layer behind tubs and showers<br/>-1st layer at pet SPA</p> |
| Corrective Action Required: |              |  |
| 9                           | SECOND FLOOR | <p>Building F:<br/>Complete</p> <p>Building G:<br/>Complete</p> <p>Building H:<br/>-1st layer at truss spaces pre rock<br/>-1st and 2nd layer at firewall extensions at deck<br/>-1st and 2nd layer behind tubs<br/>- 2nd layer fire tape and mud at top plate of fire walls<br/>-RC at units and corridor<br/>-Screw pattern units and corridor</p> <p>Building J:<br/>-1st and 2nd layer behind tubs and showers</p>   |
| Corrective Action Required: |              |  |
| 10                          | THIRD FLOOR  | <p>Building F:<br/>Complete</p> <p>Building G:<br/>Complete</p> <p>Building H:</p>   |

- 1st layer at truss spaces pre rock
- 1st and 2nd layer at firewall extensions at deck
- 1st layer at firewalls and shear walls
- 2nd layer fire tap and mud top plate at fire walls
- RC at units and corridor
- 1st layer at 2 hour walls

Building J:

- 1st and 2nd layer behind tubs and showers

Corrective Action Required:

11 FOURTH FLOOR

Building F:

Complete

Building G:

- 1st and 2nd layer at truss space at firewall, stairwell and elevator for trusses at corridor side only
- Pre-rock 2nd layer behind showers at units 2424,2426,2434, and 2435
- 1st layer at firewalls
- \*\*Screw pattern at units and corridor except at elevator

Building H:

- 1st and 2nd layer at truss spaces pre rock
- 1st and 2nd layer behind tubs and showers
- 1st and 2nd layer at firewall extensions at deck
- RC at units and corridor except at fire walls ok
- 1st and 2nd layer at 2 hour walls
- Screw pattern at units and corridor

Building J:

- 1st and 2nd layer behind tubs and showers
- RC at units and corridors

Corrective Action Required:

12 ELEVATOR 3

- 1st and 2nd layer at (3) interior walls
- 1st, hat channel 2nd and 3rd layer at ceiling

Corrective Action Required:

13 LOWER LEVEL

RC at G,H,J approved  
1st layer at G,H,J firewalls

**Comments:**