

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20231975  
Address: 1550 SE HAMBLER RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Occupancy Inspection - Codes Commercial</b>	Shawn Hoffman	Failed	Thursday, February 06, 2025

Corrective Action Required:

1 Misc

- 1010.1.7 Thresholds: Raised thresholds and floor level changes greater than 1/4" at doorways shall be beveled with a slope not greater than 50 percent (product detail Emailed to us does not appear to be the same as the one on sight, apply for CMR found on portal if this product is to be used.)
- All outlets in kitchen to be GFCI
- Complete installation of all stall doors in bathrooms
- Protect under stairs space under stairs of mezzanine front side until 6' 8" is achieved
- Provide permanent ladders to roof access in accordance to 306.5 of the international mechanical code
- Paint gas lines on roof
- Label Roof Top Units
- Some GFCI's at RTU's not working

- Anchor trash compactor motor equipment

- electrical hanging out of wall 20' up over trash unit. South wall.

**Comments:**