



Substantial Completion and Temporary Occupancy Extension Request

Permit Number PRRES20242665	Date 2/6/2025
Project Name Osage 60	Project Address 3804 SW Ravensgate Pl

Instructions: This form must be completed to request the extension of additional time on a project.

Reason for Delay:

Provide a brief description of why the remaining items of work were unable to be completed during the initial completion period.

- Retaining wall still needs to be installed
- Before that the gas company has to come move a gas line.
- Weather has made it hard to schedule this.
- After that, sod and landscaping still needs to be installed.



LEE'S SUMMIT MISSOURI

Schedule for Completion:

Provide a brief schedule of expected completion dates for the remaining corrective actions not yet complete. Inspections may be viewed by visiting this link and inputting the permit number:

<https://devservices.cityofls.net/Permit/Locator>

Will be working on getting the retaining wall, and sod and landscaping in. Hoping to have it done by end of Month.

Name: Bruce Roach

Phone: 913-353-0655

E-Mail: permitting@summithomes.com

City Review:

This request will be reviewed by City Staff associated with this project to determine if the extension is warranted. If additional information or clarification is needed, staff will contact the person below to resolve these matters. Reviews are typically completed within two business days and if additional time is required the signee will be contacted with the timeframe for completion.

Approval (City Use): _____

Date: _____

Development Services

220 SE Green Street | Lee's Summit, MO 64063 | P: 816.969.1200 | F: 816.969.1221 | cityofLS.net