



Special Inspection Daily Report

Report #: SIR-000002
Report Date: 10/23/2024

Olathe
1700 East 123rd Street
Olathe, KS 66061
Phone: 913-829-0078
Fax: 913-829-0258

Client:
City of Lee's Summit MO
Accounts Payable
220 SE Green St
Lees Summit, MO 64063-2706

Project:
L22-05531
LSMO Water Utilities Facility Canopies
1200 Southeast Hamblen Road
Lee's Summit, MO

General Information

Project Phase: Special Inspections

Technician: Doherty, Neal

Date: 10/08/2024

Arrival Time: 11:45

Departure Time: 12:30

Work Completed

Inspection Item: Post-Installed Reinforcing

Frequency: Periodic

Location: Pilasters for Covered Storage Bins at GLs F-1 and D-2

Tests Performed: Visual

Work Completed Description:

Olsson arrived on site to observe placement of post-installed reinforcing at the given location details.

It was noted that the vertical holes for the #5 bars at several locations did not have sufficient embedment into the existing concrete.

Foreman Dalton with Bottorff Construction informed Olsson that the holes would be redrilled and a new inspection scheduled prior to reinforcement placement.

Work Completed

Inspection Item: Reinforcing Steel

Frequency: Periodic

Location: Pilasters for East Carport at GLs B-1, C-1, C-4

Tests Performed: Visual

Work Completed Description:

Olsson arrived on site to inspect concrete reinforcement placement.

Rebar was inspected and did not appear to be according to specifications with regards to the spacing of #3 ties per detail 04/S000.

Foreman Dalton with Bottorff Construction informed Olsson additional rebar ties would be added.

Determination

☐ Discrepancy Noted ☐ As Specified ☒ Not Applicable

Determination

☐ Discrepancy Noted ☐ As Specified ☒ Not Applicable



Special Inspection Daily Report

Report #: SIR-000002
Report Date: 10/23/2024

Olathe
1700 East 123rd Street
Olathe, KS 66061
Phone: 913-829-0078
Fax: 913-829-0258

Client:
City of Lee's Summit MO
Accounts Payable
220 SE Green St
Lees Summit, MO 64063-2706

Project:
L22-05531
LSMO Water Utilities Facility Canopies
1200 Southeast Hamblen Road
Lee's Summit, MO


Christy Wilson
Project Engineer
10/23/2024
