

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20244827

Address: 1415 SW WINTHROP TER, LEES SUMMIT, MO 64081
1413 SW WINTHROP TER, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Kyle Beard	Failed	Monday, February 10, 2025

Corrective Action Required:

1	Miscellaneous Correction	1413 <ul style="list-style-type: none">- Vertical fasteners are missing in garage 4 feet from west wall- Fasteners are missing along rafters in garage/master bedroom- fasteners are not evenly spaced vertically every 8 inches above master bedroom- Fasteners are not evenly spaced every 8 inches on center in basement at demising wall
		1415 <ul style="list-style-type: none">- Fasteners are missing along the rafters in the garage/master bedroom- vertical fasteners are missing in areas above garage/master bedroom every 8 inches on center Hole- Fasteners are not evenly spaced every 8 inches on center in basement at demising wall

Comments: