

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20244225  
Address: 2115 SW HOOK FARM DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Partial	Thursday, February 13, 2025

Informational:

1 Misc

2-6-25 Dustin A, SW is formed and compacted. Slopes are in compliance. White cure needs to be applied to Sidewalk. Approved to pour. There is a section on west side that is not formed. Pouring at a later day  
2-13-25 Jamie S, SW slope is in compliance with city standards. The section on the west side as mentioned in the previous note is still missing due so I am only giving a partial until completed.

**Comments:**