

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245022
Address: 1613 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Partial	Friday, February 14, 2025

Informational:
1 Misc 2-14-25 Dustin A, DW is formed and compacted. Informed contractor that cannot pour until its above freezing, They moved pour back few hours to meet temp. Approved to pour

Comments: