

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20232726  
Address: 2200 NE DOUGLAS ST, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Devon Perry	Partial	Friday, February 14, 2025

Informational:

1 Misc

7-12-24 DP. Travis' crew was onsite and completed the water crossing under colburn road. They backfilled the trench with AB3 and added steel plates across Colburn R

7-15-24 DP. I spoke with Perry Allen and Andy with ESS this morning. ESS is going to remove the AB3 down to 12" above highest point of water casing and will add flow fill to top of existing pavement. They will need to leave steel plates until the flow fill sets up. Once it is set up, they can remove steel plates and open to traffic. This is being allowed because Clarkson will be redoing Colburn Rd. soon.

7-30-24 DP. ESS was wanting to fill the public 12" water line (south phase) with a jumper from the live 20" water line. That was denied by the water department. ESS said the north phase (where the north tie in would be) is being help up. I checked with MW and it is not being held up on our end. I called Earl with Insentric and he knew nothing about it. Brent with LS water is currently checking on status of CIP's water line that will meet up to ours on Colburn. We will either need their section to be in service or the easements to get figured out on the north end so that we can do 1 tie in before performing testing. I communicated this with Reese with ESS.

8-12-24 DP. Dustin worked with ESS and completed the cross tie in of water line A.

8-16-24 DP. I met AJ with ESS on site today and we chlorinated all of the public water that have been installed. It will sit over the weekend and flush on monday with samples following.

8-19-24 DP. AJ was on site and flushed all public water.

Informational:

2            Misc

2-11-25 DP. Aarons crew with Advanced Excavation is working on the north phase 12"

2-14-25 DP. Aarons crew is back onsite working north installing the north phase 12" water line

2-14-25 DP. I scheduled a test shut with brent for next week. After getting the test shut report, we will schedule the tie in

**Comments:**