

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20240118  
Address: 515 NW MOORE ST, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Robb Popp	Partial	Tuesday, February 18, 2025

Corrective Action Required:	
1 Misc	-Complete fur downs around plumbing etc, seal penetrations at corridors
Corrective Action Required:	
2 ELEVATOR 1	-Shaft layer approved
Corrective Action Required:	
3 ELEVATOR 2	-Ceiling assembly complete
Corrective Action Required:	
4 STAIR TOWER 1	
Corrective Action Required:	
5 STAIR TOWER 2	RC at ceilings ok
Corrective Action Required:	
6 STAIR TOWER 3	
Corrective Action Required:	
7 FIRST FLOOR	-RC at ceiling joists and 16" below ceiling at corridor walls from 135-108 -Screw pattern at corridor ceiling ok -RC at units and corridor approved except as noted: 112- Add RC where cut for sprinkler head 116-Missing RC at mechanical closet 122-Missing screw at master bed 121-Missing screw at bathroom 132-Missing screw at living room window 134-Missing screw at bathroom, support RC at bed 2

135-Support RC at mechanical closet  
Stair 2- missing screws behind riser  
117-NOT READY

Informational:

8 SECOND FLOOR

-RC at ceiling joists and 16" below ceiling at corridor walls from 235-208  
-Screw pattern at corridor ceiling ok  
-Screw pattern at corridor ceiling ok  
-RC at units and corridor approved except as noted:  
-Screw pattern at units and corridor to firewall except as noted:  
217-not done

Informational:

9 THIRD FLOOR

-RC at ceiling joists and 16" below ceiling at corridor walls from 335-308  
-Screw pattern at corridor ceiling ok  
-Pre rock behind showers at 335-332  
-RC at units and corridor to firewall  
\*\*Screw pattern at units and corridor to firewall except as noted:  
-317 incomplete

Informational:

10 FOURTH FLOOR

-RC at ceiling joists and 16" below ceiling at corridor walls from 435-408  
-Screw pattern at corridor ceiling ok  
-Pre rock behind showers at 435-416  
-North mechanical shaft- 1st, 2nd, 3rd, 4th layer and hat channel at ceiling-SEAL GAPS AND PENETRATIONS  
\*\*RC at units and corridor to Fire wall only ok to cover  
\*\*Screw pattern at units and corridor to firewall except as noted:  
-417 incomplete

\*\*Update plans for new UL assembly on corridor and dividing walls

Comments: