CITY OF LEE'S SUMMIT

Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242328

Address: 3505 SE CORBIN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Occupancy Inspection - Codes Kyle Beard Failed Monday, February 24,

Residential 2025

Corrective Action Required:

1 Misc provide handrail at front steps

- Address excessive slop of front porch
- Provide guard at front porch porch
- Open electrical outside garage
- Lock out in panel for water heater
- Complete hardware at owner entrance door
- Dead outlet basement bathroom
- GFCI protection required in mechanical room
- Secure electrical whip of water heater by conduit
- Secondary lock at front door
- Complete deck, deck stairs, landing
- Seal exterior penetrations
- Sump discharge to be 36" away from foundation
- Provide gutters with downspouts, splash pads to divert water at least 36" away from foundation
- Final grading and sod
- Uncover water meter for inspection
- Driveway inspection pending
- Sidewalk inspection pending
- Revision of plot plan to address the location of deck
- Pay outstanding fees

Comments: