

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20246088  
Address: 2229 SW CROWN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Tuesday, February 25, 2025

Corrective Action Required:

1 Misc

Garage portal and rear cspf okay to cover nailing.

Corrective Action Required:

2 Misc

- protect wiring with in 6' of attic access
- could not open exterior disconnect. Ensure de rated for service cable in attic space.
- provide hold down strap at dining room exterior corner per plans
- add (2) 2x10 floor joist to plans above bed4
- tighten anchor bolts in basement
- all fire blocking material must comply with code section R302.11.1
- address holes drilled in floor joist at unfinished area entry
- secure service entry cable at panel
- sister over notched wall stud in rec room notched for anchor bolts
- will check GB bracing at time of drywall

**Comments:**