

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20232726  
Address: 2200 NE DOUGLAS ST, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                   | Inspector:  | Outcome: | Date:                        |
|---|-------------|----------|------------------------------|
| <b>Sanitary Sewer Construction Inspection</b> | Devon Perry | Partial  | Wednesday, February 26, 2025 |

Informational:

|   |      |   |
|---|------|---|
| 1 | Misc | 2-6-25 DP. ESS is onsite and has started fusing pipe together for the relocation of the force main.               |
|   |      | 2-11-25 DP. ESS still on site just fusing together HDPE. Haven't started trenching yet                            |
|   |      | 2-24-25 DP. ESS is on site digging the trench for the force main and deleting the existing spire main             |
|   |      | 2-25-25 DP. ESS is continuing to work South with their trench. They buried 1/4 of the force main and back filled. |

**Comments:**