

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20242275
Address: 630 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	John Jackson	Partial	Wednesday, February 26, 2025

Informational:	
1	Misc
	11/04/24
	No work on site.
	11/14/24
	No related work on site.

Informational:	
2	Misc
	01/27/25 Monday JMJ
	No related work on site.
	02/07/25 Friday JMJ No related work throughout the week.
	02/24/25 Monday JMJ had phone conversation with contractor about inspection of concrete pour. I gave the contractor my phone # to call when grading and forms were set for pre-inspection. Set was soaked due to the snow storm of last week.

Comments: