

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20226232
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Khanh Nguyen	Partial	Monday, March 03, 2025

Corrective Action Required:

1 FIRST FLOOR

*****AREAS APPROVED TO COVER:

-Entry canopy ok to cover

Addition complete except as noted

-Clean room at existing tie in 1E 169. Address penetrations and incomplete rated assembly

**Existing side:

Complete except as noted:

149-label smoke/fire walls, complete electrical

150-complete fire walls

100k-complete smoke walls

Corrective Action Required:

2 SECOND FLOOR

Above-ceiling OK below:

**Addition Complete except at existing south stair: label fire wall

**Existing side

2E423, 2E421, 2E422, 2E420, 2E242, 2E241,2E200J, 2E240, 2E238, 2E239,

2E-232, 2E-231B, 2E237, 2E-235, 2E-236, Corridor 2E-200F, 2E200F, 2E-119,

2E-120, 2E-200K 2E-121, 2e-112,

-Soffits approved

**Corrections for 2E-113, 2E-114, 2E-115, 2E-116, 2E-117, 2E-118, 2E-122,
2E-402, 2E-403, 2E-404, 2E-408, 2E-409, 2E-410, 2E-411, 2E-412:
-Firecaulk fire-rated wall penetrations
-Remove all temporary lights

Corrective Action Required:

3

THIRD FLOOR

**Addition complete

Comments: