

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20243932  
Address: 3441 SE CORBIN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Occupancy Inspection - Codes Residential</b>	Kyle Beard	Failed	Monday, March 03, 2025

Corrective Action Required:

1	Miscellaneous Correction	-Hand and guard rails are required at the front porch -Seal exterior garage lights -Garage to house door does not have seals installed -Seal exterior gas line to siding penetration -Sod, splash pads and sump pump extension are not installed -Driveway final inspection is not completed -Sidewalks final inspection is not completed -Plot plan inspection could not be done because of final grading is not completed
---	--------------------------	--

Comments: