

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20245640  
Address: 4420 SW GRINDSTONE CIR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Kyle Beard	Failed	Tuesday, March 04, 2025

Informational:

1      Miscellaneous Correction      Exterior sheathing for garage PFH passed and is okay to cover

This is a partial pass only

Corrective Action Required:

2      Miscellaneous Correction      Attempted to enter structure but the front door stoop was over 30 inches in height.

Provide proper access for inspection  
Address failed erosion control

EROSION CONTROL REQUIRED. NO FURTHER INSPECTIONS WILL BE PERFORMED UNTIL EROSION CONTROL IS INSTALLED AND IN COMPLIANCE.

- Clean gravel out of street
- Remove portable toilet from street

03/04/25 KBEARD

**Comments:**