## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRRES20245503Address:2619 SW BARLEY FIELD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Passed	Thursday, March 06, 2025
Informational: 1 Misc	2-24-25 Dustin A, DW has been formed and compacted. Their is standing water in approach and will need to be removed, recompacted and called back in for another pre pour inspection. Fail 2-27-25 Dustin A, Water removed. Approved to pour 3-6-25 Dustin A dw is poured to city specs. Slopes in compliance. PASS		

**Comments:**