## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRRES20245503Address:2619 SW BARLEY FIELD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Sidewalk Inspection		Dustin Agcopra	Passed	Thursday, March 06, 2025
Informational:				
1	Misc	<ul> <li>2-24-25 Dustin A, Sw is formed and slopes are in compliance. There is standing water, spots where aggregate is not deep enough as well as spots that are not compacted enough. Will need fixed and another pre pour called in. Fail.</li> <li>2-27-25 Dustin A, Water removed. Aggregate has been corrected. Approved to pour</li> <li>3-6-25 Dustin A, sw is poured to city specs. slopes are in compliance. PASS</li> </ul>		

**Comments:**