

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20244614  
Address: 3437 SE CORBIN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Jamie Simerly	Failed	Thursday, March 06, 2025

Informational:

1 Misc

02/26/2025 - Jamie S, SW is compacted, and forms are sloped to city standards, North panel will be out of compliance for storm manhole, approved to pour

03-06-25 Jamie S, SW panel north of DW with storm manhole inside of the panel needs to be replaced due to no expansion joint around storm manhole. Expansion joint need to be installed on both sides to existing sidewalk. Will have to call in for reinspection.

**Comments:**