

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242627
Address: 3509 SE CORBIN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Jamie Simerly	Failed	Thursday, March 06, 2025

Informational:
1 Misc

2-3-25 Dustin A, SW is formed and compacted, slopes are in compliance.
Approved to pour
02-10-25 Jamie S, SW is failed for a chunk missing next to the approach, panel needs to be repoured
03-06-25 Jamie S, SW panel still needs to be replaced, approved for toc because it does not pose a safety hazard, must install expansion joints to existing structures

Comments: