

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242381
Address: 2213 NW KILLARNEY LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Residential	Robb Popp	Ready for Temp CO	Tuesday, March 11, 2025

Corrective Action Required:

1	Miscellaneous Correction	<ul style="list-style-type: none">-Deck stair landing is not installed-Outside AC unit is not installed-Seal gap in siding to foundation wall along the east side-Front porch soffit is not complete-Sod, splash pads and sump pump extension are not installed-Plot plan could not be completed due to snow on the ground-Sidewalk inspection must pass-Re establish erosion control at front of lot
---	--------------------------	--

Comments: