CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20244549

Address: 1535 SW ARBOR VALLEY DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Occupancy Inspection - Codes Mitchell Schwarz Failed Tuesday, March 11,

Residential 2025

Corrective Action Required:

1 Misc -Final grade and sod

-pending driveway inspection

-splash blocks and sump pump discharge to extend 36" from foundation -all outlets in unfinished spaces must be gfci protected or single receptacle

outlet

-afci protection at all circuits in kitchen as required by code. -water meter to be 14"-18" from top of meter to well ring lid

-deck post to beam connection not to code

(Missing (2) 1/2" through bolts at post to beam connections)

Comments: