

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20242627  
Address: 3509 SE CORBIN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Devon Perry	Partial	Tuesday, March 11, 2025

Informational:

1	Misc	2-3-25 Dustin A, SW is formed and compacted, slopes are in compliance. Approved to pour 02-10-25 Jamie S, SW is failed for a chunk missing next to the approach, panel needs to be repoured 03-06-25 Jamie S, SW panel still needs to be replaced, approved for toc because it does not pose a safety hazard, must install expansion joints to existing structures  3-11-25 DP. SW Panel was pulled, expansion joint added, cross slope was still in compliance. Approved to pour.
---	------	---

**Comments:**