

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242627
Address: 3509 SE CORBIN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Partial	Tuesday, March 11, 2025

Informational:

1	Misc	2-3-25 Dustin A, SW is formed and compacted, slopes are in compliance. Approved to pour 02-10-25 Jamie S, SW is failed for a chunk missing next to the approach, panel needs to be repoured 03-06-25 Jamie S, SW panel still needs to be replaced, approved for toc because it does not pose a safety hazard, must install expansion joints to existing structures 3-11-25 DP. SW Panel was pulled, expansion joint added, cross slope was still in compliance. Approved to pour.
---	------	---

Comments: