

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20244614
Address: 3437 SE CORBIN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Partial	Tuesday, March 11, 2025

Informational:

1 Misc

02/26/2025 - Jamie S, SW is compacted, and forms are sloped to city standards, North panel will be out of compliance for storm manhole, approved to pour

03-06-25 Jamie S, SW panel north of DW with storm manhole inside of the panel needs to be replaced due to no expansion joint around storm manhole. Expansion joint need to be installed on both sides to existing sidewalk. Will have to call in for reinspection.

3-11-25 DP. SW panel was pulled, expansion added around MH. Cross slopes in compliances, made mention to leave out a tripping hazzard. Approved to pour.

Comments: