

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20244613
Address: 3445 SE CORBIN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Passed	Wednesday, March 12, 2025

Informational:

1 Misc

02/26/2025 - Jamie S, SW is compacted, and forms are sloped to city standards, approved to pour

03-06-25 Jamie S, SW failed third panel south of DW needs to be replaced with expansion joints on both sides

3-11-25 DP. SW was pulled, aggregate was compacted, cross slopes still in compliance and expansion joint added. Approved to pour.

3-12-25 DP. SW was poured, forms have been removed. Please clear off sidewalk and remove caution tape. Passed.

Comments: