## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRRES20243479Address:2817 SW HEARTLAND RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Sidewalk Inspection		Devon Perry	Passed	Wednesday, March 12, 2025
Informational:				
1 N		01-02-25 Jamie S, SW has been formed and compacted. Gravel on either side was not deep enough to connect to existing sidewalk. Talked to contractor and approved to pour contingent upon fixing the depth of gravel.		
		-12-25 DP. SW was poured, forms have been removed, cross slopes are in ompliance. Passed		

**Comments:**