## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRRES20243955Address:3141 SW SUMMIT VIEW TRL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Partial	Friday, March 14, 2025
Informational:			
1 Misc	3-14-25 Dustin A, DW is formed and compacted. Aggregate is not deep enough along curb and there is bare dirt showing. Must have min 3 inch of aggregate. Fail 3-14-25 Dustin A, DW recalled in. It has been dug out where aggregate is deep enough. Approved to pour		

Comments: