

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20242275
Address: 630 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|-------------------------|--------------|----------|------------------------|
| Pavement-Surface | John Jackson | Partial | Friday, March 14, 2025 |

Informational:

1 Misc

03/11/25 Monday JMJ

Contractor set forms and materials for sidewalk space around Andy's Frozen Custard restaurant with gauge 6 rebar. Approximately 20 yards were poured.

03/14/25 Friday JMJ

Contractor poured pavement on the backside (Northside) of Andy's restaurant. approximately 40yards. 03/12/25 to 03/13/25. Contractor was told by inspector that a curb was needed to separate the current lot from future lot development to the East on 03/13/25. Contractor saw cut concrete that was poured during the week.

Comments: