

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245377
Address: 2222 SW HEARTLAND CT, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Monday, March 17, 2025

Informational:

1	Misc	2-28-25 Dustin A, SW is formed and compacted, slopes are in compliance, Approved to pour
---	------	--

Corrective Action Required:

2	Miscellaneous Correction	3-6-25 DP. Sidewalk was poured but was finished with picture frames. This area is a new subdivision without any picture frames. The sidewalk will need to be removed and repoured. In the general standard details section of the Lee's Summit Design and Construction manual, Page 2, line 8 under General Notes states, "Sidewalks and Shared used paths shall be full broom finished." Please call back in for a pre-pour inspection before pouring the new sidewalk. Thanks. 3-17-25 Dustin A, Sw has been removed due to being not in spec. Has been reformed and compacted. Slopes are in compliance. Will need expansion joints along approach and curb . Approved to pour
---	--------------------------	--

Comments: